Compliance Statement

Screened Class EA / Category 6A
ISO/IEC, EN & ANSI/TIA
Three Connector Permanent Link

Reichle & De-Massari AG
Binzstrasse 32,
CH-8620 Wetzikon, Switzerland

Compliance Statement No. 0473-3P-1241102

This type of Class EA / Category 6A Screened Three Connector Permanent Link has been tested by 3P Third Party Testing. The testing has shown compliance with the Class EA electrical performance requirements of edition 1.0 of ISO/IEC 11801-1:2017, edition 1.0 of ISO/IEC 11801-2:2017, CENELEC EN 50173-1:2018 and the Category 6A electrical performance requirements of ANSI/TIA-568.2-D:2018 incl. appendix 1 and 2. The Compliance Statement is valid for the actually tested permanent link samples, consisting of the listed components. The tested permanent link is part of a 3P maintenance programme, with continuous verification of the electrical performance. The Compliance Statement is valid until 7 June 2026.

Cables:	*Horizontal Cable (15 – 75 m),*	*Screened Cat. 6A (P/N: see annex 1)*
	Qualification Status:	*Manufacturer verified*
Conn. Hardware:	*Modular Jack,*	*Screened Connection Module Cat. 6A (P/N: see annex 1)*
	Qualification Status:	*Manufacturer verified*
Consolidation Cords:	*(10 m),*	*Screened Cat. 6A CP cord (P/N: see annex 1)*
	Qualification Status:	*Manufacturer verified*

Hoersholm, 3 September 2024

Peter Freiberg Kaas
Test Responsible

3P Third Party Testing ApS
Agern Alle 3
2970 Hørsholm
Denmark

www.3Ptest.dk

Hoersholm, 3 September 2024

Jens Rytter Petersen
General Manager

Annex 1

Compliance Statement No. 0473-3P-1241102

Part number	***Description***
R806969	Installation Cable Cat. 6A, F/UTP, 4P, 500 MHz, LSZH,grey, Dca, 500 m
R870403	Installation Cable Cat. 6A, F/UTP, 4P, 500 MHz, LSZH,grey, 500 m
R859099	Installation Cable Cat. 6A, F/UTP, 4P, 650 MHz, LSZH,blue, 305m
R859100	Installation Cable Cat. 6A, F/UTP, 4P, 650 MHz, CMP,white,305m
R859101	Installation Cable Cat. 6A, F/UTP, 4P, 650 MHz, CMP,blue,305m
R859102	Installation Cable Cat. 6A, F/UTP, 4P, 650 MHz, CMR,white,305m
R878982	Installation Cable Cat. 6A, F/UTP, 4P, 650 MHz, CMR,white,305m
R861312	Installation Cable Cat. 6A, F/UTP, 4P, 650MHz, LSZH,grey,500 m
ISO Modules	
R509504	Module RJ45/s-C6A ISO-fr-10
R509505	Module RJ45/s-C6A-ISO-fr-100
R509506	Module RJ45/s-C6A-ISO-sn-10
R509507	Module RJ45/s-C6A-ISO-sn-100
R509509	Module RJ45/s-C6A ISO-ks-10
R510088	Module RJ45/s-C6A-ISO-sp-100
R511999	Module RJ45/s-C6A-ISO-sn-bk-24
R803927	Module RJ45/s-C6A ISO-sp-10
R808370	Module RJ45/s-C6A ISO-ad1
EL Modules	
R813504	Module RJ45/s-C6A EL-fr-10
R813505	Module RJ45/s-C6A EL-fr-100
R813508	Module RJ45/s-C6A EL-sp-10
R813509	Module RJ45/s-C6A EL-sp-100
R813512	Module RJ45/s-C6A EL-ks-10
R813513	Module RJ45/s-C6A EL-ks-100
R813516	Module RJ45/s-C6A EL-sn-10
R813517	Module RJ45/s-C6A EL-sn-100
R813520	Module RJ45/s-C6A EL-ad-n1-10
R920679	Module RJ45/s-C6A-EL-4n-wt-AB-2226-20
R920680	Module RJ45/s-C6A-EL-4n-wt-AB-2226-100
Field mountable plugs	
R888230	Plug FM45 EL C6A s/u 22-26 IP20 m
R836543	Plug FM45 ELC6A s/u 22-26 IP20 ms
R886069	Plug FM45 ELC6A s/u 22-26 IP20 Am

Hoersholm, 3 September 2024

Peter Freiberg Kaas
Test Responsible

3P Third Party Testing ApS
Agern Alle 3
2970 Hørsholm
Denmark

www.3Ptest.dk

Hoersholm, 3 September 2024

Jens Rytter Petersen
General Manager